COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO 10TH CROSS, 4TH, 5TH, 6TH MAIN ROADS AT HAVNOOR LAYOUT, IN BAGALAGUNTEE IN WARD NO. 14**

2. Sanctioned Estimate No. & Dt : CR102/49/16-17 dt 20.4.2012

3. Head of Account which is Chargeable : PC 3089

4. Work Order No. & Dt : EE(D)/87/17-18 dt 19.5.2017

5. Name of Contractor : **TECHNICAL MANAGER (WEST), KRIDL**

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 5625

8. Check measurement of the Asst. : M.B. No. 5625 Page No. 56 24 14 to 56 24 26/2

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. 56 24 14 to 56 24 26/2

incharge of the work :

10. a) Asst. Engineer : D.S. ಮತ್ತಿಗಟ್ಟಿ

b) Asst. Exe. Engineer :

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
SOR	4934898.	—	

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W 14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. ( )

Scanned by CamScanner